LIQUEFIED PETROLEUM GAS PRE-INSTALLATION CHECKLIST

OFFICE OF ATTORNEY GENERAL
NORTH DAKOTA STATE FIRE MARSHAL
SFN52040 (08/09)

The intent of this checklist is to assist in ensuring the safety of the owner and of the public. Within North Dakota the storage, handling, and use of LP-Gas is governed by the standards of the National Fire Protection Association (NFPA). The following, when completed, will assist the Fire Marshal's Office in obtaining a better understanding of the installation, and is not intended to be a permit. In no way should this checklist be substituted in place of NFPA standard 58. All installations must comply with any local requirements and NFPA standard 58.

LOCATION OF INSTALLATION

Company/Owner Name	
Site Address	
City	County
Mailing Address	Zip
	Phone

INSTALLER INFORMATION

Company Name		
Mailing Address		
City	State	Zip
		Phone

INSTALLATION INFORMATION

Number of containers to be installed aboveground:
Number of containers to be installed underground:
Number of containers to be mounded:
Planned date of installation:

Please complete table:	Container 1	Container 2	Container 3	Container 4
Manufacturer				
Year				
Water Capacity				
Container Design Pressure				
Vertical distance from top of container to relief valve discharge				
Number of Relief Valves				
Relief Valve Capacity				
DISTANCE TO:				
Nearest Building				
Nearest LP Container				
Adjoining property line which is or may be built upon				
Nearest flammable or combustible liquid aboveground fuel tank				

Please provide a copy of this checklist to the local fire officials for review or approval.

Please check either "Yes" or "No" as appropriate:		
☐ Yes	☐ No	If utilizing vaporizer, does it meet NFPA 58.
☐ Yes	☐ No	Container supported according to NFPA 58.
☐ Yes	☐ No	Means provided to minimize possibility of water/matter entering into relief device or any discharge piping.
☐ Yes	☐ No	Compliance with all applicable requirements, including but not limited to, emergency shutoff valve, backflow check valve, anchorage, breakaway, thermal release and remote shutoff control.
☐ Yes	☐ No	Protection against tampering according to NFPA 58.
Describe provisions for protection against tampering:		

If point of transfer is located at container, skip to next section.

Point of Transfer	Horizontal Distance
Nearest Building	
Line of adjoining property which is or may be built upon	
Outdoor places of public assembly, including school yards, athletic fields, and playgrounds	
Public ways, including public streets, highways, thoroughfares, and sidewalks	
Mainline railroad track centerline	
Containers other than those being filled	
Flammable and combustible liquid dispensers/containers	

Submit the following in duplicate:
Diagram indicating location of container in relation to power lines, streets, property lines, buildings, and vaporizers.
Diagram describing point of transfer. (Bulkhead and emergency shutoff valves.)

CERTIFICATION

I certify by signature that all is in compliance with applicable provision of NFPA 58.
All information provided is accurate and current.

Signature: _____ **Date:** _____

PLEASE MAIL TO:

North Dakota Fire Marshal's Office
PO Box 1054
Bismarck, ND 58502-1054
Phone: (701) 328-5555

Or FAX: (701) 328-5510